



Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF OCTOBER 2017

I. Rehabilitation Program

1.0 Project Name : **Rehabilitation Program**

(Replacement of Multiple S/M to 2" dia. HDPE Pipe D/M)

Project Code: Emergency Works; Not Included in the Development Plan

Location: Tawang, La Trinidad, Benguet

Station: Mr. Doque to Mr. Kulalad Area

Date Started: September 27, 2017

Remarks: Ongoing

Target Completion Date: October 05, 2017

II. Construction and Improvement of Pump house

1.0 Project Name: **Construction of Pump house/Gen. Set Housing**

Location: Lubas, La Trinidad, Benguet

Station: Lubas Reservoir

Date Started: August 13, 2016

Remarks: Ongoing

2.0 Project Name: **Construction of Pump house (Completion)**

Location: Banig, Tawang, La Trinidad, Benguet

Station: Banig Tawang Booster Pump Station

Date Started: May 20, 2017

Remarks: Ongoing

III. Source Development

1.0 Project Name : **Source Development (Well Drilling)**

Location: Buyagan, Poblacion, La Trinidad, Benguet

Station: BES Deep Well

Date Started: May 10, 2017

Remarks: Ongoing (Pump Testing)



Republic of the Philippines

LA TRINIDAD WATER DISTRICT

FA 249-B Km. 4, Balili, La Trinidad

Benguet Province 2601

Tel. Nos.: (074)-422-2679 / (074)-422-2078

Telefax No.: (074)-422-1848

B. TEMPORARY SUSPENDED PROJECTS FOR THE MONTH OF OCTOBER 2017

1.0 Project Name : Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.1

Location: Puguis, La Trinidad, Benguet

Station: from Swamp Deep Well to Mr. Balucan Area

Date Started: October 01, 2015

Remarks: Temporary suspended due to ongoing construction of road

Target Completion Date: October 31, 2016

2.0 Project Name : Laying of New 4" dia. T/M to By-pass 4" dia. T/M Affected by Road Widening

Project Code: Emergency Works; Not Included in the Development Plan

Location: Camp Dangwa, Alapang, La Trinidad, Benguet

Station: Mr. Pacuz towards. Col. Calano Area

Date Started: September 13, 2017

Remarks: Temporary suspended due to ongoing road widening

Target Completion Date: September 28, 2017

Prepared by:


ENGR. JANCEL C. BURGOS

Senior Engineer A

Construction and Maintenance

Submitted by:


ENG'R JESUS C. DUCUSIN

Department Manager B

Construction and Maintenance

Noted by:


ENG'R OLIVER L. TAULE

General Manager