Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF SEPTEMBER 2016

I. Installation of New Transmission Main and Distribution Main

1.0 Project Name: Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.1

Location: Puguis, La Trinidad, Benguet

Station: from Swamp Deep Well to Mr. Balucan Area

Date Started: October 01, 2015

Remarks: Temporary suspended due to ongoing construction of road

Target Completion Date: Dependent on the road widening being undertaken by DPWH

2.0 Project Name: Installation of New 4"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.2

Location: Puguis, La Trinidad, Benguet Station: from Mr. Balucan to Ms. Panico Area

Date Started: October 06, 2015

Remarks: Temporary suspended due to road widening

Target Completion Date: Dependent on the road widening being undertaken by DPWH

3.0 Project Name: Installation of New 4" dia UPVC T/M and 2" dia. HDPE Pipe D/M

Project Code: ii.1.a.3

Location: Puguis, La Trinidad, Benguet

Station: Mr. Balucan towards Puguis - Buyagan Road

Date Started: July 11, 2016

Remarks: Ongoing

Target Completion Date: Dependent on the road widening being undertaken by DPWH

4.0 Project Name: Installation of New 2"Ø HDPE Pipe Distribution Main

Project Code: ii.1.a.4

Location: Puguis, La Trinidad, Benguet

Station: Mr. Pugungen to Ms. Damoco (SFJDG Gas Station to Mr. Abad Area)

Date Started: June 01, 2016

Remarks: Ongoing

Target Completion Date: Dependent on the road widening being undertaken by DPWH

5.0 Project Name: Installation of New Transmission and Distribution Main

Location: Pico, Puguis, La Trinidad, Benguet

Station: Rising Sun Commercial to Deep Well No. 3

Date Started: March 02, 2016

Remarks: Ongoing

Target Completion Date: October 08, 2016

6.0 Project Name: Installation of New 2" dia. HDPE Pipe D/M

Project Code: iii.8.a.3

Location: Puguis, La Trinidad, Benguet

Station: from Agri-Pinoy towards Palmaville area

Date Started: May 05, 2015

Remarks: Temporary suspended due to road construction

Target Completion Date: Dependent on the road widening being undertaken by DPWH

II. Rehabilitation Program

1.0 Project Name: Rehabilitation Program (Upgrading of 2 1/2" Ø T/M to 3" Ø HDPE T/M)

Location : Upper Kesbeng, La Trinidad, Benguet **Station :** from Mr. Akilit Area to Capitol Gym

Date Started: December 21, 2015

Target Completion Date: Dependent on the road rehabilitation being undertaken by DPWH

2.0 Project Name: Rehabilitation Works

(Replacement of 1" dia. G.I. pipe D/M to 2" dia. HDPE pipe D/M)

Project Code: V.3.a.5

Location: Ambiong, La Trinidad, Benguet

Station: from Ambiong Elementary School to Mr. Osmen Area

Date Started: June 03, 2016

Remarks: Ongoing

Target Completion Date: September 15, 2016

3.0 Project Name: Rehabilitation Program

(Replacement of 1" dia. G.I. pipe D/M to 2" dia. HDPE pipe D/M)

Project Code: V.3.a.6

Location: Ambiong, La Trinidad, Benguet

Station: from Mr. Estangki towards SLU-SVP Area

Date Started: June 27, 2016

Remarks: Ongoing

Target Completion Date: September 17, 2016

4.0 Rehabilitation Program

(Replacement of old 2"Ø G.I. pipe to 2"Ø HDPE pipe D/M)

Project Code: v.4.a.1

Location: Balili, La Trinidad, Benguet Station: Mr. Pacuz to Mr. Ambassing Area

Date Started: May 23, 2016

Remarks: Ongoing

Target Completion Date: September 10, 2016

III. Improvement of Pump house

1.0 Project Name: Construction of Perimeter Fence

Location: Puguis, La Trinidad, Benguet

Station: Swamp Deep Well Date Started: June 23, 2016

Remarks: Ongoing

Target Completion Date: September 20, 2016

2.0 Project Name : Construction of Pump house/Gen. Set Housing

Location: Lubas, La Trinidad, Benguet

Station: Lubas Reservoir Date Started: August 13, 2016

Remarks: Ongoing

IV. Source Development

1.0 Project Name : Source Development (Well Drilling)

Location: Pico, La Trinidad, Benguet

Station: Pico Deep Well 2 Date Started: July 27, 2016

Remarks: Ongoing

B. COMPLETED PROJECTS FOR THE MONTH OF AUGUST

I. Installation of New Distribution Main

1.0 Project Name: Installation of New 2" dia. HDPE Distribution Main

Project Code: III.6.a.2

Location: Buyagan, Poblacion, La Trinidad, Benguet

Station: Ms. Angela to Mr. Agsawal Area

Date Started: August 09, 2016 Date Completed: August 22, 2016

II. Rehabilitation Program

2.0 Project Name : Rehabilitation Works

(By-pass of existing 2" dia. HDPE D/M affected by the construction of Residential Building)

Location: Wangal, La Trinidad, Benguet Station: Mr. Wilburt Yamoyam Area

Date Started: July 29, 2016

Date Completed: August 01, 2016

3.0 Project Name: Rehabilitation Works

(By-pass of existing 1 1/2" dia. G.I. D/M being affected by construction of Brgy. Road)

Location: Betag, La Trinidad, Benguet Station: Mr. It-itan to Mr. Mananig Area

Date Started: August 08, 2016 Date Completed: August 11, 2016

4.0 Project Name: Rehabilitation Works (By-pass of existing 2" dia. G.I. Pipe D/M)

Location: Pico, La Trinidad, Benguet

Station: Mr.Dolo Area

Date Started: August 25, 2016 Date Completed: August 27, 2016

Prepared by:

ENGR. JANCEL C. BURGOS

Senior Engineer A

Construction and Maintenance

Noted by:

ENG'R OLIVER L. TAULÉ

General Manager

Submitted by:

ENG'R JESUS C. DUCUSIN Department Manager B Construction and Maintenance

Nater for All is Our Goal