Telefax No.: (074)-422-1848



Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF MARCH 2017

I. Installation of New Transmission Main and Distribution Main

1.0 Project Name: Installation of New Distribution Main

Project Code: Emergency Works; Not Included in the Development Plan

Location: Lubas, La Trinidad, Benguet

Station: from Mr. Segbawen towards Mr. Marquez Area

Date Started: March 02, 2017

Remarks: Ongoing

Target Completion Date: March 24, 2017

2.0 Project Name: Installation of New 4" dia. UPVC T/M and 2" dia. HDPE Pipe D/M

Project Code: ii.1.a.3

Location: Puguis, La Trinidad, Benguet

Station: Mr. Balucan towards Puguis - Buyagan Road

Date Started: July 11, 2016

Remarks: Completion depends on the construction of box culvert

Target Completion Date: December 30, 2016

3.0 Project Name: Installation of New Distribution Main

Project Code: Maintenance Works Location: Pico, La Trinidad, Benguet Station: from Mr. Oidi to Mr. Salda Area

Date Started: February 25, 2017

Remarks: Ongoing

Target Completion Date: March 09, 2017

4.0 Project Name: Installation of 3" dia. HDPE T/M and 2" dia. HDPE D/M

Project Code: iv.1.a.1

Location: Poblacion, La Trinidad, Benguet Station: Mr. Pugungan to Valley Bread Area

Date Started: October 22, 2016

Remarks: Completion depends on the ongoing road rehabilitation

Target Completion Date: January 13, 2017

5.0 Project Name: Installation of 4" dia. HDPE T/M and 2" dia. HDPE D/M

Project Code: iv.2.a.1

Location: Buyagan, La Trinidad, Benguet Station: Mr. Luspian to Mr. Florague Area

Date Started: November 03, 2016

Remarks: Completion depends on the ongoing road rehabilitation

Target Completion Date: January 13, 2017

Telefax No.: (074)-422-1848

6.0 Project Name: Installation of New Transmission and Distribution Main

Location: Pico, Puguis, La Trinidad, Benguet

Station: Rising Sun Commercial to Deep Well No. 3

Date Started: March 02, 2016

Remarks: Completion depends on ongoing road widening

Target Completion Date: November 08, 2016

II. Construction and Improvement of Pump house

1.0 Project Name: Construction of Perimeter Fence

Location: Puguis, La Trinidad, Benguet

Station: Swamp Deep Well Date Started: June 23, 2016

Remarks: Ongoing

2.0 Project Name: Construction of Pump house/Gen. Set Housing

Location: Lubas, La Trinidad, Benguet

Station: Lubas Reservoir Date Started: August 13, 2016

Remarks: Ongoing

III. Source Development

1.0 Project Name: Source Development (Pump Testing)

Location: Pico, La Trinidad, Benguet

Station: Pico Deep Well 2 Date Started: July 27, 2016

Remarks: Ongoing

B. TEMPORARY SUSPENDED PROJECTS FOR THE MONTH OF MARCH 2017

1.0 Project Name: Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.1

Location: Puguis, La Trinidad, Benguet

Station: from Swamp Deep Well to Mr. Balucan Area

Date Started: October 01, 2015

Remarks: Temporary suspended due to ongoing construction of road

Target Completion Date: October 31, 2016

2.0 Project Name: Installation of New 4"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.2

Location: Puguis, La Trinidad, Benguet

Station: from Mr. Balucan to Ms. Panico Area

Date Started: October 06, 2015

Remarks: Temporary suspended due to road widening

Target Completion Date: November 25, 2016

3.0 Project Name: Installation of New 2" dia. HDPE Pipe D/M

Project Code: iii.8.a.3

Location: Puguis, La Trinidad, Benguet

Station: from Agri-Pinoy towards Palmaville area

Date Started: May 05, 2015

Remarks: Temporary suspended due to road construction

Target Completion Date: December 30, 2016

C. COMPLETED PROJECTS FOR THE MONTH OF FEBRUARY 2017

I. Installation of Transmission Main and Distribution Main

1.0 Project Name: Installation of New Transmission Main and Distribution Main

Project Code: ii.1.a.4

Location: Puguis, La Trinidad, Benguet

Station: Mr. Pugungan to Ms. Damoco (SFJDG Gas Station to Mr. Abad Area)

Date Started: June 13, 2016

Date Completed: February 16, 2017

II. Rehabilitation Program

1.0 Project Name: Rehabilitation Program (to replace spaghetti lines with 2" dia. HDPE D/M)

Project Code: v.10.a.1

Location: Lubas, La Trinidad, Benguet

Station: from Mr. Asiong to Mr. Damayan Area

Date Started: February 10, 2017 **Date Completed:** February 15, 2017

2.0 Project Name: Replacement of Multiple Service Mains to 1" dia. HDPE D/M

(being affected by road rehabilitation)

Project Code: Maintenance Works Location: Lubas, La Trinidad, Benguet Station: Mr. Galipen to Mr. Molag Area Date Started: February 02, 2017 Date Completed: February 03, 2017 3.0 Project Name: Relocation of 2" dia. HDPE D/M (being affected by construction of canal)

Project Code: Maintenance Works

Location: Buyagan, Poblacion, La Trinidad, Benguet

Station: Mr. Pugulungan Area Date Started: February 06, 2017 Date Completed: February 07, 2017

4.0 Project Name: Rehabilitation Program

(By-pass of 1" dia. D/M and replacement of Multiple Service Mains to 2" dia. HDPE D/M

being affected by Construction of Building)

Project Code: Maintenance Works Location: Puguis, La Trinidad, Benguet Station: Mr. Tan towards Mr. Nabus Area

Date Started: February 08, 2017 Date Completed: February 11, 2017

Prepared by:

ENGR. JANCEL C. BURGOS

Senior Engineer A
Construction and Maintenance

Submitted by:

ENG'R JESUS C. DUCUSIN

Department Manager B

Construction and Maintenance

Noted by:

ENG'R OLIVER L. TAULE

General Manager