

Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF MAY 2017

I. Rehabilitation Program

1.0 Project Name : **Rehabilitation Program**

(Replacement of 2” dia. GI rusty pipe to 2” dia. HDPE Pipe D/M)

Project Code: IV.6.a.1 (Other Projects to be implemented Upon Availability of Funds)

Location: Tabangaoen, Balili, La Trinidad, Benguet

Station: from BSU Graduate School Dorm to Mr. Bagsan Area

Date Started: April 24, 2017

Remarks: Ongoing

Target Completion Date: May 25, 2017

II. Construction and Improvement of Pump house

1.0 Project Name: **Construction of Perimeter Fence**

Location: Puguis, La Trinidad, Benguet

Station: Swamp Deep Well

Date Started: June 23, 2016

Remarks: Ongoing

2.0 Project Name: **Construction of Pump house/Gen. Set Housing**

Location: Lubas, La Trinidad, Benguet

Station: Lubas Reservoir

Date Started: August 13, 2016

Remarks: Ongoing

B. TEMPORARY SUSPENDED PROJECTS FOR THE MONTH OF MAY 2017

1.0 Project Name : **Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main**

Project Code: ii.1.a.1

Location: Puguis, La Trinidad, Benguet

Station: from Swamp Deep Well to Mr. Balucan Area

Date Started: October 01, 2015

Remarks: Temporary suspended due to ongoing construction of road

Target Completion Date: October 31, 2016

2.0 Project Name : **Installation of New 4" dia. UPVCT/M and 2" dia. HDPE Pipe D/M**

Project Code: ii.1.a.3

Location: Puguis, La Trinidad, Benguet

Station: Mr. Balucan towards Puguis – Buyagan Road

Date Started: July 11, 2016

Remarks: Temporary suspended due to ongoing construction of box culvert

Target Completion Date: December 30, 2016

3.0 Project Name : **Installation of 4" dia. HDPE T/M and 2" dia. HDPE D/M**

Project Code: iv.2.a.1

Location :Buyagan, La Trinidad, Benguet

Station : Mr. Luspian to Mr.Florague Area

Date Started : November 03, 2016

Remarks: Temporary suspended due to ongoing road rehabilitation

Target Completion Date: January 13, 2017

4.0 Project Name : **Installation of New Transmission and Distribution Main**

Location: Pico, Puguis, La Trinidad, Benguet


Station: Rising Sun Commercial to Deep Well No. 3

Date Started: March 02, 2016


Remarks: Temporary suspended due to ongoing road widening

Target Completion Date: November 08, 2016


Prepared by:


ENGR. JANCEL C. BURGOS
Senior Engineer A
Construction and Maintenance

Submitted by:


ENG'R JESUS C. DUCUSIN
Department Manager B
Construction and Maintenance

Noted by:


ENG'R OLIVER L. TAULE
General Manager