Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF NOVEMBER 2016

I. Installation of New Transmission Main and Distribution Main

1.0 Project Name: Installation of New 2" dia. HDPE Distribution Main

Project Code: Ill.6.a.1

Location: Buyagan, La Trinidad, Benguet Station: Mr. Flores to Mr. Puy-as Area Date Started: October 07, 2016

Remarks: Ongoing

Target Completion Date: November 12, 2016

2.0 Project Name: Installation of New 2" dia. HDPE Pipe D/M

Location: Pines Park, Lubas, La Trinidad, Benguet

Station: Mr. Ulep Area

Date Started: November 04, 2016

Remarks: Ongoing

Target Completion Date: November 28, 2016

II. Rehabilitation Program

1.0 Project Name: Rehabilitation Program

(Installation of 3" dia. HDPE T/M and By-pass of 2" dia. D/M affected by ongoing road widening by Provincial Engineering Office)

Location: Poblacion, La Trinidad, Benguet Station: Mr. Pugungan to Valley Bread Area

Date Started: October 22, 2016

Remarks: Ongoing

Target Completion Date: January 13, 2017

2.0 Project Name: Rehabilitation Program

(By-pass of 4" dia. HDPE T/M and 2"dia. HDPE D/M being affected by

construction of box culvert)

Location: Buyagan, La Trinidad, Benguet Station: Mr. Luspian to Mr. Florague Area

Date Started: November 03, 2016

Remarks: Ongoing

Target Completion Date: January 13, 2017

Tel. Nos.:

Telefax No.: (074)-422-1848

Construction and Improvement of Pump house III.

1.0 Project Name: Construction of Perimeter Fence

Location: Puguis, La Trinidad, Benguet

Station: Swamp Deep Well Date Started: June 23, 2016

Remarks: Ongoing

Target Completion Date: November 20, 2016

2.0 Project Name: Construction of Pump house/Gen. Set Housing

Location: Lubas, La Trinidad, Benguet

Station: Lubas Reservoir Date Started: August 13, 2016

Remarks: Ongoing

3.0 Project Name: Improvement of Pump house

Location: Balili, La Trinidad, Benguet

Station: Deep Well No. 2 Date Started: October 26, 2016

Remarks: Ongoing

IV. Source Development

1.0 Project Name: Source Development (Well Drilling)

Location: Pico, La Trinidad, Benguet

Station: Pico Deep Well 2 Date Started: July 27, 2016

Remarks: Ongoing

Telefax No.: (074)-422-1848

B. TEMPORARY SUSPENDED PROJECTS FOR THE MONTH OF NOVEMBER

1.0 Project Name: Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.1

Location: Puguis, La Trinidad, Benguet

Station: from Swamp Deep Well to Mr. Balucan Area

Date Started: October 01, 2015

Remarks: Temporary suspended due to ongoing construction of road

Target Completion Date: October 31, 2016

2.0 Project Name: Installation of New 4"Ø Transmission Main and 2"Ø Distribution Main

Project Code: ii.1.a.2

Location: Puguis, La Trinidad, Benguet Station: from Mr. Balucan to Ms. Panico Area

Date Started: October 06, 2015

Remarks: Temporary suspended due to road widening

Target Completion Date: November 25, 2016

3.0 Project Name: Installation of New 4" dia UPVC T/M and 2" dia. HDPE Pipe D/M

Project Code: ii.1.a.3

Location: Puguis, La Trinidad, Benguet

Station: Mr. Balucan towards Puguis - Buyagan Road

Date Started: July 11, 2016

Remarks: Temporary suspended due to road rehabilitation

Target Completion Date: December 30, 2016

4.0 Project Name: Installation of New 2"Ø HDPE Pipe Distribution Main

Project Code: ii.1.a.4

Location: Puguis, La Trinidad, Benguet

Station: Mr. Pugungan to Ms. Damoco (SFJDG Gas Station to Mr. Abad Area)

Date Started: June 01, 2016

Remarks: Temporary suspended due to construction of canal

Target Completion Date: November 25, 2016

5.0 Project Name: Installation of New Transmission and Distribution Main

Location: Pico, Puguis, La Trinidad, Benguet

Station: Rising Sun Commercial to Deep Well No. 3

Date Started: March 02, 2016

Remarks: Temporary suspended due to road widening

Target Completion Date: November 08, 2016

6.0 Project Name: Installation of New 2" dia. HDPE Pipe D/M

Project Code: iii.8.a.3

Location: Puguis, La Trinidad, Benguet

Station: from Agri-Pinoy towards Palmaville area

Date Started: May 05, 2015

Remarks: Temporary suspended due to road construction

Target Completion Date: December 30, 2016