

## Construction and Maintenance Department

### A. ONGOING PROJECTS FOR THE MONTH OF OCTOBER 2016

#### I. Installation of New Transmission Main and Distribution Main

##### 1.0 Project Name : **Installation of New 6"Ø Transmission Main and 2"Ø Distribution Main**

**Project Code:** ii.1.a.1

**Location:** Puguis, La Trinidad, Benguet

**Station:** from Swamp Deep Well to Mr. Balucan Area

**Date Started:** October 01, 2015

**Remarks:** Temporary suspended due to ongoing construction of road

**Target Completion Date:** Dependent on the road widening being undertaken by DPWH

##### 2.0 Project Name : **Installation of New 4"Ø Transmission Main and 2"Ø Distribution Main**

**Project Code:** ii.1.a.2

**Location:** Puguis, La Trinidad, Benguet

**Station:** from Mr. Balucan to Ms. Panico Area

**Date Started:** October 06, 2015

**Remarks:** Temporary suspended due to road widening

**Target Completion Date:** Dependent on the road widening being undertaken by DPWH

##### 3.0 Project Name : **Installation of New 4" dia UPVC T/M and 2" dia. HDPE Pipe D/M**

**Project Code:** ii.1.a.3

**Location:** Puguis, La Trinidad, Benguet

**Station:** Mr. Balucan towards Puguis – Buyagan Road

**Date Started:** July 11, 2016

**Remarks:** Ongoing

**Target Completion Date:** Dependent on the road widening being undertaken by DPWH

##### 4.0 Project Name : **Installation of New 2"Ø HDPE Pipe Distribution Main**

**Project Code:** ii.1.a.4

**Location:** Puguis, La Trinidad, Benguet

**Station:** Mr. Pugungen to Ms. Damoco (SFJDG Gas Station to Mr. Abad Area)

**Date Started:** June 01, 2016

**Remarks:** Ongoing

**Target Completion Date:** Dependent on the road widening being undertaken by DPWH

##### 5.0 Project Name : **Installation of New Transmission and Distribution Main**

**Location:** Pico, Puguis, La Trinidad, Benguet

**Station:** Rising Sun Commercial to Deep Well No. 3

**Date Started:** March 02, 2016

**Remarks:** Ongoing

**Target Completion Date:** November 08, 2016

##### 6.0 Project Name : **Installation of New 2" dia. HDPE Pipe D/M**

**Project Code:** iii.8.a.3

**Location:** Puguis, La Trinidad, Benguet

**Station:** from Agri-Pinoy towards Palmaville area

**Date Started:** May 05, 2015

**Remarks:** Temporary suspended due to road construction

**Target Completion Date:** Dependent on the road widening being undertaken by DPWH



## II. Rehabilitation Program

- 1.0 Project Name : Rehabilitation Program (Upgrading of 2 ½"Ø T/M to 3"Ø HDPE T/M)**  
**Location :** Upper Kesbeng, La Trinidad, Benguet  
**Station :** from Mr. Akilit Area to Capitol Gym  
**Date Started :** December 21, 2015  
**Target Completion Date:** Dependent on the road rehabilitation being undertaken by DPWH

## III. Construction and Improvement of Pump house

@!3zWORnE63E6YqyPw\$t)kat

**1.0 Project Name : Construction of Perimeter Fence**

**Location:** Puguis, La Trinidad, Benguet  
**Station:** Swamp Deep Well  
**Date Started:** June 23, 2016  
**Remarks:** Ongoing  
**Target Completion Date:** September 20, 2016

**2.0 Project Name : Construction of Pump house/Gen. Set Housing**


**Location:** Lubas, La Trinidad, Benguet  
**Station:** Lubas Reservoir  
**Date Started:** August 13, 2016  
**Remarks:** Ongoing

## IV. Source Development

**1.0 Project Name : Source Development (Well Drilling)**

**Location:** Pico, La Trinidad, Benguet  
**Station:** Pico Deep Well 2  
**Date Started:** July 27, 2016  
**Remarks:** Ongoing


Prepared by:

  
**ENGR. JANCEL C. BURGOS**  
Senior Engineer A  
Construction and Maintenance

Noted by:

  
**ENG'R OLIVER L. TAULE**  
General Manager

Submitted by:

  
**ENG'R JESUS C. DUCUSIN**  
Department Manager B  
Construction and Maintenance