

T W D
RECEIVED
DATE 07/05/17
ADMINISTRATIVE



La Trinidad Water District

Completed Projects for the Month of June 2017

Code	Project Name / Location / Station	Date Started mm/dd/yyyy	Date Completed mm/dd/yyyy	MATERIALS			LABOR			TOTAL COST			REMARKS
				Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	
EMERGENCY	Installation of New 2" dia. HDPE D/M Wangal, La Trinidad, Benguet LTO to Mr. Sakiwat Area	6/1/2017	6/17/2017	₱ 78,363.00	₱ 72,750.83	(₱ 5,612.17)	₱ 24,340.00	₱ 18,451.00	(₱ 5,889.00)	₱ 102,703.00	₱ 91,201.83	(₱ 11,501.17)	Administration
EMERGENCY	Installation of New 1" dia. HDPE D/M Wangal, La Trinidad, Benguet SPED to CSC Area	6/22/2017	6/23/2017	₱ 11,319.00	₱ 7,691.18	(₱ 3,627.82)	₱ 5,221.00	₱ 2,722.08	(₱ 2,498.92)	₱ 16,540.00	₱ 10,413.26	(₱ 6,126.74)	Administration
EMERGENCY	Rehabilitation Program Betag, La Trinidad, Benguet Mr. Bulayongan to Mr. Caguig Area	6/19/2017	6/23/2017	₱ 47,773.75	₱ 43,675.78	(₱ 4,097.97)	₱ 14,301.00	₱ 9,681.20	(₱ 4,619.80)	₱ 62,074.75	₱ 53,356.98	(₱ 8,717.77)	Administration
EMERGENCY	Rehabilitation Program Longlong, Puguais, La Trinidad, Benguet from Pico-Longlong PUJ Turning Point to HELP	6/20/2017	6/20/2017	₱ 46,978.00	₱ 46,502.72	(₱ 475.28)	₱ 5,902.00	₱ 2,722.08	(₱ 3,179.92)	₱ 52,880.00	₱ 49,224.80	(₱ 3,655.20)	Administration

Prepared by:
ENGR. JANCEL C. BURGOS
Senior Engineer A
Construction and Maintenance

Submitted by:
ENGR. JESUS C. DUCUSIN
Department Manager
Construction and Maintenance

Noted by:
ENGR. OLIVER L. TAULE
General Manager

Received for Book Keeping:
JANLAINE S. KIMMAYONG
Financial Officer Designate