

T W D
RECEIVED
DATE 11/09/17
ADMINISTRATIVE



La Trinidad Water District

Completed Projects for the Month of October 2017

Code	Project Name / Location / Station	Date Started mm/dd/yyyy	Date Completed mm/dd/yyyy	MATERIALS			LABOR			TOTAL COST			REMARKS
				Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	
EMERGENCY	Rehabilitation Program (Replacement of Multiple S/M to 2" dia. HDPE D/M) Tawang, La Trinidad, Benguet Mr. Doque to Mr. Kulalad Area	9/27/2017	10/11/2017	P 94,833.50	P 90,747.63	(P 4,085.87)	P 13,620.00	P 13,610.40	(P 9.60)	P 108,453.50	P 104,358.03	(P 4,095.47)	Administration
II.2a.1	Installation of 6" dia. T/M and 2" dia. D/M Puguis, La Trinidad, Benguet from Swamp Deep Well to Mr. Balucan Area	10/1/2015	10/21/2017	P 462,315.50	P 436,217.64	(P 26,097.86)	P 33,210.00	P 23,136.44	(P 10,073.56)	P 495,525.50	P 459,354.08	(P 36,171.42)	Administration
EMERGENCY	Laying of 4" dia. T/M and By-pass of existing 4" dia., T/M affected by road widening Camp Dangwa, Alapang, La Trinidad, Benguet Mr. Tacuz towards Col. Calano Area	109/13/2015	10/15/2017	P 147,282.00	P 111,881.15	(P 35,400.85)	P 27,060.00	P 2,268.40	(P 24,791.60)	P 174,342.00	P 114,149.55	(P 60,192.45)	Administration

Prepared by:
ENGR. JANCEL C. BURGOS
Senior Engineer A
Construction and Maintenance

Submitted by:
ENGR. JESUS C. DUCUSIN
Department Manager
Construction and Maintenance

Noted by:
ENGR. OLIVER L. TAULE
General Manager

Received for Bookkeeping:
JANLAINE C. KIMMAYONG
Corporate Accountant