



Construction and Maintenance Department

A. ONGOING PROJECTS FOR THE MONTH OF MARCH 2018

I. Rehabilitation Program

1.0 Project Name : **Rehabilitation Program (CWIP)**

(to replace multiple service lines crossing the road to 2" dia. HDPE D/M)

Project Code: Other Projects to be Implemented Upon Availability of Funds 2018

Location: Alapang, La Trinidad, Benguet

Station: Mr. Kelly to Mr. Ang Area

Date Started: February 20, 2018

II. Construction of Sedimentation Tank

1.0 Project Name: **Construction of Sedimentation Tank**

Location: Lubas, La Trinidad, Benguet

Station: Lubas Spring Source

Date Started: January 24, 2018

Remarks: Ongoing

III. Source Development

1. Project Name: **Source Development (Well Drilling)**

Location: Wangal, La Trinidad, Benguet

Station: Government Center (SPED)

Date Started: February 11, 2018

Remarks: Ongoing

B. TEMPORARILY SUSPENDED PROJECTS FOR THE MONTH OF MARCH 2018

1.0 Project Name: **Installation of Reinforced Box Culvert**

Location: Pico, La Trinidad, Benguet

Station: Pico Deep Well 1

Date Started: February 05, 2018

Remarks: to be observed during rainy season

2.0 Project Name: **Rehabilitation Program (R and M)**

(to By-pass 2" dia. HDPE D/M being affected by road widening/construction)

Project Code: Emergency Works; Not Included in the Development Plan

Location: Bayabas, Pico, La Trinidad, Benguet

Station: Mr. Mendoza to Mr. Guiston Area

Date Started: March 21, 2018

Remarks: temporary suspended due to road widening/construction



Republic of the Philippines

LA TRINIDAD WATER DISTRICT

FA 249-B Km. 4, Balili, La Trinidad

Benguet Province 2601

Tel. Nos.: (074)-422-2679 / (074)-422-2078

Telefax No.: (074)-422-1848

C. COMPLETED PROJECTS FOR THE MONTH OF MARCH 2018

1.0 Project Name : **Rehabilitation Program (CWIP)**

(To replace multiple service lines to 2" dia. HDPE D/M being affected by concreting
Of road pavement)

Project Code: Other Projects to be Implemented Upon Availability of Funds 2018

Location: Windy hill, Poblacion, La Trinidad, Benguet

Station: Mr. Salbino to Mr. Gabino Area

Date Started: February 01, 2018

Date Completed: March 26, 2018

2.0 Project Name : **Installation of New 2" dia. HDPE D/M (R and M)**

Project Code: Emergency Works; Not Included in the Development Plan

Location: Parapad, Ambiong, La Trinidad, Benguet

Station: Muslim Area to Mr. Benbenen Area

Date Started: March 23, 2018

Date Completed: March 27, 2018

Prepared by:


ENGR. JANCEL C. BURGOS

Senior Engineer A

Construction and Maintenance

Submitted by:


ENG'R JESUS C. DUCUSIN

Department Manager B

Construction and Maintenance

Noted by:


ENG'R OLIVER L. TAULE

General Manager