



La Trinidad Water District

Completed Projects for the Month of April 2017



Code	Project Name / Location / Station	Date Started mm/dd/yyyy	Date Completed mm/dd/yyyy	MATERIALS			LABOR			TOTAL COST			REMARKS
				Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	
EMERGENCY	Extension of Distribution Main Buyagan, Poblacion, La Trinidad, Benguet Mr. Langan to CCDC Area	3/10/2017	4/4/2017	P 32,547.25	P 30,531.14	(P 2,016.11)	P 13,530.00	P 11,795.68	(P 1,734.32)	P 46,077.25	P 42,326.82	(P 3,750.43)	Administration
EMERGENCY	Rehabilitation Works Betag, La Trinidad, Benguet BSU Housing Area	4/8/2017	4/17/2017	P 135,303.00	P 132,172.11	(P 3,130.89)	P 18,655.00	P 14,447.79	(P 4,207.21)	P 153,958.00	P 146,619.90	(P 7,338.10)	Administration
EMERGENCY	Rehabilitation Program Buyagan, Poblacion, La Trinidad, Benguet from Mr. Luis to Mr. Sayto Area	4/18/2017	4/27/2017	P 69,364.00	P 67,265.26	(P 2,098.74)	P 18,450.00	P 17,239.84	(P 1,210.16)	P 87,814.00	P 84,505.10	(P 3,308.90)	Administration

Prepared by:
ENGR. JANCEL C. BURGOS
Senior Engineer A

Submitted by:
ENGR. JESUS C. DUCUSIN
Department Manager

Noted by:
ENGR. OLIVER L. TAULE
General Manager

Received for Book Keeping:
CLAIRE BERAY-TAYAB
Senior Accounting Processor A