



La Trinidad Water District

Completed Projects for the Month of May 2017

Code	Project Name Location	Date Started mm/dd/yyyy	Date Completed mm/dd/yyyy	MATERIALS			LABOR			TOTAL COST			REMARKS
				Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	Estimated Cost	Actual Cost	Over run (Underrun)	
IV.6.a.1	Installation of New 1" dia. HDPE D/M Ambiong, La Trinidad, Benguet from Mr. Galuz to Mr. Abarquez Area	5/18/2017	5/23/2017	P 20,095.00	P 17,874.11	(P 2,220.89)	P 15,375.00	P 7,258.88	(P 8,116.12)	P 35,470.00	P 25,132.99	(P 10,337.01)	Administration
	Rehabilitation Program (Replacement of rusty 2" dia. GI Pipe to 2" dia. HDPE Pipe D/M) Tabangaoen, Balili, La Trinidad, Benguet from BSU Grad. School Dorm to Mr. Bagsan	4/24/2017	5/17/2017	P 116,283.00	P 111,167.38	(P 5,115.62)	P 18,577.00	P 13,610.40	(P 4,966.60)	P 134,860.00	P 124,777.78	(P 10,082.22)	Administration

Prepared by:
ENGR. JANCEL C. BURGOS
Senior Engineer A
Construction and Maintenance

Submitted by:
ENGR. JESUS C. DUCUSIN
Department Manager
Construction and Maintenance

Noted by:
ENGR. OLIVER L. TAULE
General Manager

Received for Book Keeping:
CLAIRE BERAY-TAYAB
Senior Accounting Processor A